

**City of Chardon Municipal Sidewalk Repair Program - Round 6 (2019)**

ID	Task Name	Duration	Start	Finish	Resource Names	2nd Half		1st Half		2nd Half		1st Half					
						Qtr 2, 2019	Qtr 3, 2019	Qtr 4, 2019	Qtr 1, 2020	Qtr 2, 2020	Qtr 3, 2020	Qtr 4, 2020	Qtr 1, 2021	Qtr 2, 2021			
1	<b>ROUND 7 SIDEWALKS &amp; INFILL SCHEDULE (2020)</b>	<b>498 days</b>	<b>Tue 6/4/19</b>	<b>Fri 4/30/21</b>													
2	Initial Sidewalk Inspections	42 days	Tue 6/4/19	Wed 7/31/19	Leroy,Tom	6/4											
3	Council Adopts Intent Resolution	1 day	Thu 7/11/19	Thu 7/11/19	Council	7/11											
4	Letters Mailed to Property Owners	10 days	Mon 9/2/19	Fri 9/13/19	Mate	9/2											
5	Owner's Self Completion Window	228 days	Mon 9/16/19	Wed 7/29/20	Owners	9/16											
6	FINAL DATE TO PULL SELF PERFORM PERMIT	0 days	Fri 5/29/20	Fri 5/29/20		◆ 5/29											
7	Re-Inspection of Sidewalks	10 days	Mon 4/20/20	Fri 5/1/20	Leroy,Tom	4/20											
8	Field Work & Drafting	25 days	Mon 1/6/20	Fri 2/7/20	CWC	1/6											
9	Preliminary Design	25 days	Mon 1/20/20	Fri 2/21/20	CWC	1/20											
10	Utility Coordination & Easement Acquisition	60 days	Mon 2/10/20	Fri 5/1/20	CWC,Paul	2/10											
11	Final Design & Specifications	20 days	Fri 5/1/20	Thu 5/28/20	CWC	5/1											
12	Bid Advertisement	11 days	Wed 7/8/20	Wed 7/22/20	CWC,Paul	7/8											
13	Open Bids	0 days	Thu 7/23/20	Thu 7/23/20	CWC,Paul	◆ 7/23											
14	Contract Award by Council	0 days	Thu 8/13/20	Thu 8/13/20	Council	◆ 8/13											
15	City Contractor Completes Remainig Repairs	45 days	Mon 8/31/20	Fri 10/30/20	Contractor	8/31											
16	Final Quantities Processed & Contractor Payment	20 days	Mon 11/30/20	Fri 12/25/20	CWC	11/30											
17	Final Assessment Calculations / Review	20 days	Mon 1/4/21	Fri 1/29/21	CWC	1/4											
18	Prepare and Mail Assessment Notifications	10 days	Mon 2/1/21	Fri 2/12/21	Mate	2/1											
19	Mitigate Discrepancies with Owners	25 days	Mon 2/22/21	Fri 3/26/21	??	2/22											
20	Council Adopts Assessment Ordinance	0 days	Thu 4/8/21	Thu 4/8/21	Council	◆ 4/8											
21	Unpaid Balances Certified to County	0 days	Fri 4/30/21	Fri 4/30/21	Mate	◆ 4/30											

Project: Municipal Sidewalk Sched  
Run Date: Thu 11/14/19

Task		External Tasks		Manual Task		Finish-only	
Split		External Milestone		Duration-only		Deadline	
Milestone		Inactive Task		Manual Summary Rollup		Progress	
Summary		Inactive Milestone		Manual Summary			
Project Summary		Inactive Summary		Start-only			